
APPENDIX K – PROJECT SCHEDULE

Version
3/17/10

ID	CLIN	Task Name	Duration	Start	Finish	2003				2004				2005				2006				2007				2008				2009				2010				2011				2012											
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4											
1		CONTRACT AWARD	0 days	Sun 9/27/09	Sun 9/27/09	CONTRACT AWARD ◆ 9/27																																															
2		REMEDIAL INVESTIGATION - RICOCHET AREA (FTIG-003-R-01)	745 days	Mon 9/28/09	Thu 9/27/12	REMEDIAL INVESTIGATION - RICOCHET AREA (FTIG-003-R-01) 745 days																																															
3		Fort Indiantown Gap MMRP Kick-off Meeting	1 day	Tue 10/13/09	Tue 10/13/09	Fort Indiantown Gap MMRP Kick-off Meeting 1 day																																															
4		TPP Meetings	445 days	Thu 11/19/09	Tue 9/13/11	TPP Meetings 445 days																																															
5		TPP Meeting 1 - Kickoff and CSM	1 day	Thu 11/19/09	Thu 11/19/09	TPP Meeting 1 - Kickoff and CSM 1 day																																															
6		TPP Meeting 2 - WP and FW Approach	1 day	Thu 1/14/10	Thu 1/14/10	TPP Meeting 2 - WP and FW Approach 1 day																																															
7		TPP Meeting 3 - RI Report	1 day	Fri 4/29/11	Fri 4/29/11	TPP Meeting 3 - RI Report 1 day																																															
8		TPP Meeting 4 - FS Report	1 day	Tue 9/13/11	Tue 9/13/11	TPP Meeting 4 - FS Report 1 day																																															
9		Community Relations	491 days	Mon 9/28/09	Mon 9/26/11	Community Relations 491 days																																															
10		Community Relations Support	491 days	Mon 9/28/09	Mon 9/26/11	Community Relations Support 491 days																																															
11		Brief to PA Legislature	1 day	Mon 11/30/09	Mon 11/30/09	Brief to PA Legislature 1 day																																															
12		Working Group Meeting	1 day	Tue 12/8/09	Tue 12/8/09	Working Group Meeting 1 day																																															
13		Public Meeting	1 day	Thu 2/18/10	Thu 2/18/10	Public Meeting 1 day																																															
14		Annual MRSPP/Installation Munitions Response Map	501 days	Mon 11/2/09	Mon 11/14/11	Annual MRSPP/Installation Munitions Response Map 501 days																																															
15		Initial - 2009	10 days	Mon 11/2/09	Fri 11/13/09	Initial - 2009 10 days																																															
16		Update - 2010	10 days	Mon 11/1/10	Fri 11/12/10	Update - 2010 10 days																																															
17		Update - 2011	10 days	Tue 11/1/11	Mon 11/14/11	Update - 2011 10 days																																															
18	0001	Project Management Plan and QASP	123 days	Mon 9/28/09	Mon 3/29/10	Project Management Plan and QASP 123 days																																															
19		Prepare Draft PMP and QASP	17 days	Mon 9/28/09	Wed 10/21/09	Prepare Draft PMP and QASP 17 days																																															
20		NGB/PAARNG Review of Draft PMP and QASP	24 days	Thu 10/22/09	Tue 11/24/09	NGB/PAARNG Review of Draft PMP and QASP 24 days																																															
21		Response to Comments	67 days	Wed 11/25/09	Mon 3/8/10	Response to Comments 67 days																																															
22		Incorporate Comments and Prepare Final PMP	5 days	Tue 3/9/10	Mon 3/15/10	Incorporate Comments and Prepare Final PMP 5 days																																															
23		NGB/PAARNG Back Check of Final PMP	5 days	Tue 3/16/10	Mon 3/22/10	NGB/PAARNG Back Check of Final PMP 5 days																																															
24		Incorporate Back Check Comments and Finalize	3 days	Tue 3/23/10	Thu 3/25/10	Incorporate Back Check Comments and Finalize 3 days																																															
25		NGB/PAARNG Approval of Final PMP	1 day	Fri 3/26/10	Fri 3/26/10	NGB/PAARNG Approval of Final PMP 1 day																																															
26		Milestone Presentation	1 day	Mon 3/29/10	Mon 3/29/10	Milestone Presentation 3/29																																															
27	0002	Project RI Work Plan	119 days	Mon 9/28/09	Tue 3/23/10	Project RI Work Plan 119 days																																															
28		Prepare Draft RI WP	19 days	Mon 9/28/09	Fri 10/23/09	Prepare Draft RI WP 19 days																																															
29		NGB/PAARNG Review of Draft RI WP	24 days	Mon 10/26/09	Mon 11/30/09	NGB/PAARNG Review of Draft RI WP 24 days																																															
30		Response to Comments	16 days	Tue 12/1/09	Tue 12/22/09	Response to Comments 16 days																																															
31		Incorporate Comments and Prepare Draft Final RI WP	5 days	Wed 12/23/09	Thu 12/31/09	Incorporate Comments and Prepare Draft Final RI WP 5 days																																															
32		NGB/PAARNG & Regulator Review of Draft Final WP	18 days	Mon 1/4/10	Thu 1/28/10	NGB/PAARNG & Regulator Review of Draft Final WP 8 days																																															
33		Response to Comments	26 days	Fri 1/29/10	Mon 3/8/10	Response to Comments 26 days																																															
34		Incorporate Comments and Prepare Final WP	5 days	Tue 3/9/10	Mon 3/15/10	Incorporate Comments and Prepare Final WP 5 days																																															
35		NGB/PAARNG & Regulator Back Check of Final RI WP	3 days	Tue 3/16/10	Thu 3/18/10	NGB/PAARNG & Regulator Back Check of Final RI WP 3 days																																															
36		Incorporate Back Check Comments and Finalize	1 day	Fri 3/19/10	Fri 3/19/10	Incorporate Back Check Comments and Finalize 1 day																																															
37		NGB/PAARNG & Regulator Approval of Final RI WP	1 day	Mon 3/22/10	Mon 3/22/10	NGB/PAARNG & Regulator Approval of Final RI WP 1 day																																															
38		Milestone Presentation	1 day	Tue 3/23/10	Tue 3/23/10	Milestone Presentation 3/23																																															
39	0002	Explosive Site Plan	125 days	Mon 9/28/09	Wed 3/31/10	Explosive Site Plan 125 days																																															
40		Prepare Draft ESP	17 days	Mon 9/28/09	Wed 10/21/09	Prepare Draft ESP 17 days																																															
41		NGB/PAARNG Review of Draft ESP	20 days	Thu 10/22/09	Wed 11/18/09	NGB/PAARNG Review of Draft ESP 20 days																																															
42		Incorporate Comments & Prepare Draft Final ESP	20 days	Thu 11/19/09	Fri 12/18/09	Incorporate Comments & Prepare Draft Final ESP 20 days																																															
43		NGB/PAARNG Approval of Draft ESP	37 days	Mon 12/21/09	Tue 2/16/10	NGB/PAARNG Approval of Draft ESP 37 days																																															
44		USATCES Review of Draft Final ESP	10 days	Wed 2/17/10	Tue 3/2/10	USATCES Review of Draft Final ESP 10 days																																															
45		Incorporate Comments & Prepare Final ESP	1 day	Wed 3/3/10	Wed 3/3/10	Incorporate Comments & Prepare Final ESP 1 day																																															
46		DDESB Review of Final ESP	17 days	Thu 3/4/10	Fri 3/26/10	DDESB Review of Final ESP 17 days																																															
47		Incorporate DDESB Comments	1 day	Mon 3/29/10	Mon 3/29/10	Incorporate DDESB Comments 1 day																																															
48		DDESB Approval of Final ESP	1 day	Tue 3/30/10	Tue 3/30/10	DDESB Approval of Final ESP 1 day																																															
49		Milestone Presentation	1 day	Wed 3/31/10	Wed 3/31/10	Milestone Presentation 3/31																																															

Calendar is in Business Days | Task Critical Path Milestone Summary Float



MMRP Remedial Investigation and Feasibility Study for Fort Indiantown Gap, Annville, PA

**Version
3/17/10**

ID	CLIN	Task Name	Duration	Start	Finish	2003		2004		2005		2006		2007		2008		2009		2010		2011		2012	
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
99		Prepare Draft FS	30 days	Fri 2/11/11	Fri 3/25/11																				
100		NGB/PAARNG Review of Draft FS	30 days	Mon 3/28/11	Fri 5/6/11																				
101		Response to Comments	15 days	Mon 5/9/11	Fri 5/27/11																				
102		Incorporate Comments & Prepare Draft Final	15 days	Tue 5/31/11	Mon 6/20/11																				
103		Regulator Review of Draft Final FS	60 days	Tue 6/21/11	Mon 9/12/11																				
104		Response to Comments	10 days	Tue 9/13/11	Mon 9/26/11																				
105		Incorporate Comments & Prepare Final	10 days	Tue 9/27/11	Tue 10/11/11																				
106		NGB/PAARNG & Regulator Back Check of Final FS	30 days	Wed 10/12/11	Tue 11/22/11																				
107		Incorporate Back Check Comments and Finalize	5 days	Wed 11/23/11	Thu 12/1/11																				
108		NGB/PAARNG & Regulator Approval of Final FS	1 day	Fri 12/2/11	Fri 12/2/11																				
109		Milestone Presentation	1 day	Mon 12/5/11	Mon 12/5/11																				
110		Completion of FS Milestone before CLIN Deadline	206 days	Wed 12/7/11	Thu 9/27/12																				

Prepare Draft FS 30 days
 NGB/PAARNG Review of Draft FS 30 days
 Response to Comments 15 days
 Incorporate Comments & Prepare Draft Final 15 days
 Regulator Review of Draft Final FS 60 days
 Response to Comments 10 days
 Incorporate Comments & Prepare Final 10 days
 NGB/PAARNG & Regulator Back Check of Final FS 30 days
 Incorporate Back Check Comments and Finalize 5 days
 NGB/PAARNG & Regulator Approval of Final FS 1 day
 Milestone Presentation 12/5
 Completion of FS Milestone before CLIN Deadline

Calendar is in Business Days
 Task 
 Critical Path 
 Milestone 
 Summary 
 Float 



MMRP Remedial Investigation and Feasibility Study for Fort Indiantown Gap, Annville, PA