



Remedial Investigation – Ricochet Area Munitions Response Site in SGL 211, PA

Field Program Weekly Project Update – 04/10/10 thru 04/16/10



Progress This Week:

- Mobilization: 100% Complete
- Survey Control: 100% Complete
- Construction of Geophysical System Verification Test Strips: 100% Complete
- Visual Survey with Analog Instruments: 741,355 of 1,121,142 linear ft of transects
- Digital Geophysical Mapping (DGM) Transects: 47,520 of 136, 295 linear ft of transects
- Digital Geophysical Mapping Grids (DGM): 0 of 50 Grids
- Anomaly Reacquisition and Digs:
 - 0 digs for DGM Transects
 - 0 digs of 50 Grids
- Munitions Constituents Sampling: 7 samples collected

Noteworthy Events This Week:

- Four UXO items identified and detonated onsite.
- Past half-way mark with Visual Surveys with Analog Instruments.

Anticipated Accomplishments Next Week:

- Continue Visual Survey with Analog Instruments.
- Planning and starting DGM work.

Project Milestones:

(✓ Accomplished ∅ Missed)

- ✓ Complete Mobilization.....(04/02/2010)
- ✓ Complete Survey Control.....(04/02/2010)
- Complete Visual Survey with Analog Instruments.....(04/30/2010)
- Complete DGM Transects.....(04/30/2010)
- Complete DGM Grids.....(05/07/2010)
- Complete Anomaly Reacquisition & Digs.....(05/14/2010)
- Munitions Constituent Sampling.....(05/14/2010)


Safety – Everyone’s No. 1 Priority!

- 2,616 Hours worked without a lost time incident.
- Employee Safety Participation Program in force.



Remedial Investigation – Ricochet Area Munitions Response Site in SGL 211, PA

Field Program Weekly Project Update – 04/10/10 thru 04/16/10



Site Status Map





Remedial Investigation – Ricochet Area Munitions Response Site in SGL 211, PA

Field Program Weekly Project Update – 04/10/10 thru 04/16/10



1



2



3



1. UXO Item: 75-mm high explosive projectile excavated in State Game Lands 211.
2. Two Timber Rattlesnakes observed during investigation.
3. UXO Technician performing visual survey with analog instrument within SGL 211.